Instrumentation Laboratory

INSTALLATION QUALIFICATION
IL GEM BLOOD GAS INSTRUMENTS

Prepared by:
Instrumentation Laboratory

Prepared for:
Facility name: Dushanbe International Hospital
Address: 734000, Rahmonov Str., 71, Dushanbe, Republic of Tajikistan

Equipment location: Laboratory

Date: 10.10.2026

Equipment installed:

Model number: Gem Premier 3500
Serial number: 26052266
Date of installation: 10.10.2026

Werfen Group | Instrumentation Laboratory

INDEX

		PAGE
1.0	IQ Protocol Approval	3
2.0	IQ Execution	3
3.0	IQ Documentation	3
4.0	IQ Scope	4
5.0	IQ Requirements	4
6.0	IQ Acceptance	6

Werfen Group | Instrumentation Laboratory

1.0 IQ Approval

The Installation Qualification has been prepared and approved by Instrumentation Laboratory Company.

Name / Position	Company	Date
Quality Assurance Engineering Manager	Instrumentation Laboratory	July 1, 2011
Director Customer Support	Instrumentation Laboratory	July 1, 2011

2.0 IQ Execution

The Installation Qualification has been conducted and completed by Instrumentation Laboratory Company or an authorized dealer.

Name / Position	Company	Date
Ilya Novopashin Engineer	Labtech Diagnostics	10.10.2026

3.0 IQ Documentation

A copy of the Installation Qualification documentation will be provided to;

Facility: Dushanbe International Hospital
Name: Pedro Baryga
Position: Head of Laboratory

4.0 IQ Scope

The scope of the Installation Qualification defines the requirements and criteria of acceptance which assures successful installation of the equipment. Environmental conditions and power requirements will be verified to be in accordance with design specifications. IQ documentation provides evidence that an instrument is installed per Manufacturer's specifications. Steps outlined in this procedure shall be followed as written with results recorded. Any abnormalities along with corrective actions applied will be noted in the Installation Qualification documentation.

5.0 Installation Qualification Requirements

a) Supplied equipment and accessories

Model number: Gem Premier 3500
Serial number: 26052266
Accessories: barcode reader

Notes: _____

b) List of manuals

Manual	Date / Revision	Present	Not Present
Operator manual	01. 2009/Rev 00	✓	
Application manual (if applicable)	01. 2010/Rev 01	✓	

Notes: _____

c) Startup kit

Check startup kit for completeness.

Startup kit	Startup Kit Part Number	Conforms	Not Conforming	Corrective Actions Applied
Startup kit.complete	24305484	✓		

Notes: _____

d) Environmental conditions

Equipment is installed in an environment which conforms to the following temperature and humidity requirements. Equipment will be placed in an area having sufficient space to allow for adequate air circulation and be free from dust, fumes or vibrations.

Component	Requirement	Conforms	Not Conforming	Corrective Actions Applied
Ambient temperature	15°C to 32°C	✓		
Relative Humidity	15 to 90% non condensing	✓		
Air circulation	6 inches sides and rear	✓		
Absence of dust, fumes or vibrations	Absence of dust, fumes or vibrations	✓		

Notes: _____

e) Electrical requirements

Equipment is connected to electrical power (voltage, current and frequency) meeting the requirements indicated on the equipment label.

Label requirement	Conforms	Not Conforming	Corrective Actions Applied
90 to 264 VAC	✓		
50 Hz or 60Hz	✓		
AC Current (in amperes, refer to instrument label requirement)	✓		

Notes: _____

f) Equipment setup / installation

Equipment (and accessories, if any) have been installed, in compliance with installation procedures and specifications, contained in the appropriate service manual.

Appropriate service manual	Revision / Date
G.P. 3500 P/N 26002063	Rev 06. 2024

Notes: _____

g) Instrument verification

Turn power on and verify that the instrument powers up to the "Insert Cartridge" screen with no errors
NOTE: Equipment performance tests will be conducted / documented as part of the OQ (Operational Qualification).

6.0 IQ Acceptance

The Installation Qualification (IQ) has been successfully completed by Instrumentation Laboratory Company or authorized dealer by;

Company	Title / Position	Name (print)	Signature	Date
Labtech Diagnostics	Engineer	Ilya Kovgarshin		10.10.26

and the facility indicated below accepts installation of the equipment.

Facility	Title / Position	Name (print)	Signature	Date
Нумидомова	вр вирусолог	Мензура		10.10.26
лаборатория	зам.гр. вирусолог	Бусинска		10.10.26.
лаборатория	зав. бакт.	Шапка		10.10.26.

Notes: _____